



CITY OF RICHMOND

REPORT TO COMMITTEE

TO: Public Works and Transportation Committee
FROM: Steve Ono, P.Eng.
Manager, Engineering Design & Construction
RE: Approval of an Additional 2001 Watermain Replacement Project

To PWT - Aug 22, 2001
DATE: July 23, 2001
FILE: 6340-20-*RD1404*

STAFF RECOMMENDATION

That \$300,000 of excess water utility funding from 1998 Water Utility Bylaw #6911 be allocated to replace an additional 1.2 kilometres of asbestos cement watermain in 2001 for advancement of the Mores subdivision watermain replacement program.

Steve Ono, P.Eng.
Manager, Engineering Design & Construction

FOR ORIGINATING DIVISION USE ONLY		
ROUTED TO:	CONCURRENCE	CONCURRENCE OF GENERAL MANAGER
Public Works - Water	Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	
Finance	Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	

STAFF REPORT

ORIGIN

The program to replace 9 kilometres of ageing, maintenance intensive asbestos cement watermain in the Mores subdivision commenced in 2000 and is scheduled for completion by the end of 2005, subject to Council's yearly approval of funding for this program. In 2001, Council approved \$475,000 for replacement of approximately 1.6 kilometres of asbestos cement watermains in the Mores subdivision under this program. City forces have completed this project well ahead of schedule at an estimated final cost of \$400,000.

The purpose of this report is to obtain Council approval to advance the next phase of watermain replacement in the Mores subdivision.

ANALYSIS

In past years, typical asbestos cement watermain replacement costs within older subdivisions was approximately \$500,000 for 1.6 kilometres or \$312 per metre. In the 2001 Mores Watermain Replacement capital project, the final estimated cost for replacement of approximately 1.6 kilometres is \$400,000 or \$250 per metre, a 20% improvement over 3 years ago.

The improvement demonstrated by City forces is attributable to several factors:

1. Increased Proficiency

As a result of the high volume of asbestos cement watermain replacement projects completed by City forces over the past three years, significant improvements have been realized because of the additional practice and experience. We anticipate similar or better production by City forces in future asbestos cement watermain replacement projects.

2. Innovation

Reduced cost and minimal disturbance to residents has resulted from the use of new technologies and techniques such as:

- directional drilling of watermain services;
- vector trucks and light equipment to minimize site disturbance during excavation;
- new types of PVC pipe and fittings which require less labour to install; and
- taking advantage of different machinery for backfilling trenches.

The most productive innovation has been the directional drilling of watermain services. Road cuts for water service installations have been virtually eliminated, thereby minimizing impacts to asphalt pavement.

3. Team Building

The sense of team built amongst staff has been tremendous and morale has increased. New ideas and suggestions are now raised by all staff. This has become a true team approach that has resulted in an improved working environment in addition to the financial benefits realized in replacing watermains.

In summary, there have been significant improvements to the methodologies used in replacing asbestos cement watermains. Photos of some of the innovative methodologies are included in the appendix.

For 2001, this has resulted in City forces completing their scheduled watermain replacement projects for the year two months in advance of the estimated completion date and well under budget. City forces are now available to undertake the next highest priority asbestos cement watermain replacement projects during the remaining 2001 construction season without impacting current maintenance levels. (See attached map)

This will serve to advance the Mores subdivision watermain replacement program. If current production levels continue, the Mores program may be complete by the end of 2003 provided that sufficient funding is allocated each year.

FINANCIAL IMPACT

1998 Water Utility Bylaw projects are complete and a balance of \$306,090.62 remains unspent. Utilizing these funds for additional watermain replacement within the Mores subdivision will not have an impact on the current capital program.

By combining the remaining \$75,000 in the 2001 Mores Watermain Replacement project with \$300,000 from the 1998 Water Utility Bylaw, sufficient funds would be in place to advance watermain replacement within the Mores subdivision by one year.


CONCLUSION

The City has completed its 2001 asbestos cement watermain replacement projects earlier than anticipated as a result of improved proficiency and innovations implemented this year. As all 1998 water utility projects are complete, we are recommending that the remaining funds be dedicated to advance the asbestos cement watermain replacement program in the Mores subdivision by City forces.


Robert Gonzalez, P.Eng.
Project Engineer

RG:rg


APPENDIX A Innovations Photos



Contracted Sidewinder Truck – Used for quick and easy trench backfill



Vactor Trucks are used to suck soil from neat trenches leaving tree roots and existing utilities intact – note little disturbance to surroundings and roadway.



Watermain Replaced in 2001

Proposed Additional 2001
Watermain Replacement

